Far West Detroit Stormwater Improvement Project

Spring 2023 Update

June 22, 2023





Agenda

- Greetings and Introductions
- Water and Sewer Systems
- Year in Review
- Upcoming Summer Work
- Communication & Outreach
- Questions and Answers



Greetings & Introductions





Detroit Water and Sewerage Department

Bryan Peckinpaugh (Director of Public Affairs) Sonali Patel (Public Affairs) Lisa Wallick (Field Services Director) Barry Brown (Assistant Manager) Anna Timmis (Project Engineer) Ian Tamm (Construction Inspector)

City of Detroit

Mona Ali (Dept. of Neighborhoods (DON)) Alexia Davis (DON - District 7) Ladon Davis (District 7)

Major Contracting (Contractor)

Fadi Moussa Michael Scappaticci **OHM Advisors (Consultant)**

Doug Busko (Construction Engineering) Patrick Droze (Design Coordination) Zak Cook (Construction Inspector)



Water and Sewer Systems






Water System

Water & Sewerage Department


The treated drinking water system delivers clean water from water treatment plants and through the water mains to your property.



Sewer System

The combined sewer system is separate from the water system untreated sewage and stormwater is collected in pipes, pumped and treated at nine wet weather facilities, and full treatment at the **GLWA Water Resource Recovery Facility.**





Water and Sewer Systems – Private Responsibility





DWSD Capital Improvement Program

DWSD has invested \$400M in capital improvement projects since 2019.

- Water main, hydrant and lead service line replacement
- Sewer lining and replacement
- Green stormwater infrastructure installations

DWSD and our contractors have:

- Replaced **77 miles** of water main
- More than1,700 lead service lines
- Replaced or lined **52 miles** of sewer collection piping
- Installed 11 bioretention gardens





Project Overview

Far West Detroit Stormwater Improvements Project





FAR WEST DETROIT STORMWATER IMPROVEMENTS PROJECT

DRAINAGE IMPROVEMENTS


- 25,000' of new drainage piping
- 2 water quality basins
- 1000+ residential downspout disconnections

WATER MAIN IMPROVEMENTS

- 15,000 feet trenchless water main replacement
- 500+ water service replacements

SEWER REHABILITATION

- 20,000 feet of sewer lining and repair
- Various repairs to over 100 manholes and catch basins



Far West Detroit Neighborhood: Bounded by W. Warren, Joy Road, W Parkway and Outer Drive <u>Residents</u>: 1210 homes <u>Schools</u>: Ann Arbor Tr. Magnet School <u>Parks</u>: Rouge Park




1 Year Review





1 Year Review







South Basin Construction

- Basin construction has been substantially completed.
- Remaining work includes final grading and restoration around the perimeter.
- Fall season restoration will include placement of trees, shrubs, gates and educational signage.






Majestic Street Construction

- Construction of new combined sewer has been completed on the north side of Majestic.
- New storm sewer pipes are being installed working westward towards Chatham.
- Street restoration anticipated in July 2023.





Parkland Sewer in Rouge Park

- Storm sewer has been installed between Sawyer Street and Belton Street.
- Intersection drainage along Parkland will be connected to the new sewer in the coming months.
- Areas over the sewer in the park will be restored as prairie with a mowed walking path (late 2023).


Summer 2023 Work

2023 Construction





Summer 2023 Work



Majestic Street

- Storm sewer and drainage structures
- New asphalt and concrete roadways
- Sidewalk, driveway and lawn restoration
- Now through August 2023

Parkland Street

- Storm sewer and drainage structures
- Storm sewer trench repair, paving and restoration
- July through November 2023

Neighborhood Water Main

- Chatham (Warren to Sawyer)
- Parkland (Sawyer to Rockdale)

Outer Drive (Wayne County Project)

- Milling and resurfacing of the existing roadway (Outer Drive)
- July 2023 to November 2023

Majestic Street Construction

All pavement removed
 Storm sewer and new catch basins installed
 Sewer trenches backfilled
 Trenches will be restored with compacted gravel
 Streets will be repaved with concrete curb and gutter

Lawn areas, sidewalks and driveways will be replaced if impacted by the work.

ROAD CLOSED TO ALL TRAFFIC

LOOKING WEST TOWARDS ANN ARBOR TRAIL

STORM SEWER PHASE

Impacts to Majestic Street Residents

- Garage access restricted to <u>sidewalk</u>
 <u>only</u>
- No parking on Majestic
 - (utilize north-south streets during active work)






Majestic Street Work – Traffic Pattern

Two-way traffic maintained on Sawyer and W Warren

Parkland detour is Sawyer, W Parkway and Ann Arbor Trail





Parkland Street Construction

LOOKING SOUTH TOWARDS CONSTANCE

NORTHBOUND CLOSED TO TRAFFIC Lawn areas, sidewalks and driveways will be replaced only when impacted by the work.


Half of road pavement removed
 Storm sewer and new catch basins installed
 Sewer trenches backfilled
 Trenches will be restored with compacted gravel
 Streets will be repaved with concrete curb and gutter

SOUTHBOUND OPEN TO LOCAL TRAFFIC ONLY

Work in Streets – Water Main (Chatham and Parkland)

WATER MAIN REPLACEMENT

- Water main installation will be "trenchless" to limit disruption to streets and sidewalks.
- Existing utilities may be "potholed" to locate crossings. Excavations will be protected with temporary fencing.
- New water main installation may result in temporary closures and/or reconstruction of driveways.





LEAD SERVICE LINE REPLACEMENT (AS NEEDED) Note: Not all streets or homes will be eligible for

lead service line replacements

- The stop box will be excavated to confirm material type.
- If a lead service is identified, a new water service will be directionally drilled from street to home and a new connection will be made at water meter in the basement.
- Residents where work may occur should have received an informational packet.
- Updated process will have inspector/contractor visit home to have agreement signed if lead service line exists.








Outer Drive Repaving

Milling and asphalt overlay of Outer Drive between W Warren Avenue and Joy Road.





Communication During Construction

- As construction approaches, residents will be notified of upcoming work with door hangers.
- Vehicles should be moved when work is planned.
- Follow all construction signage and stay out of work zone areas.





Neighborhood Concerns


Dust Control

- Abnormally dry conditions have resulted in a very dry project site.
- DWSD contractors has been spraying a liquid dust palliative on roadways

Water Main Breaks

- DWSD is aware that the community has experienced several water main breaks in the past 6 months.
 Several water mains will be replaced as part of the project to improve reliability.
- Other segments are being evaluated and may be added.
- All water interruptions related to the project will be communicated ahead of time. If you experience an unexpected water service interruption, call DWSD at 313-267-8000 to report a water main break.

Accumulated Precipitation (in): Departure from Mean May 21, 2023 to June 19, 2023



East Lansing, Michigan



Communication and Outreach





COMMUNICATION: DURING CONSTRUCTION

WAYS YOU CAN STAY INFORMED:

List Serv

- Sign-up today or send your name and email address to: <u>dwsd-publicaffairs@detroitmi.gov</u> Subject line: <u>"Far West Detroit Project"</u>
- Public Affairs Construction Line: 313-880-2812

Project Updates

• Monthly e-mail messages to the community

Project Progress Meetings

• A neighborhood-wide meeting will be held at the end of each construction season.



Questions?

Thank You

313-880-2812

DWSD-publicaffairs@detroitmi.gov

www.detroitmi.gov/dwsd



